

ProjectNumber	ProjectName	Contractor	ContractorHole	UtilityCompany	ReqStation	ReqOffset	ReqDir	SurStation	SurOffset	SurDir	BenchMarkElevation	XLocation	YLocation	ZLocation	SurfaceElevation	UtilityElevTop	UtilityElevBottom	Top	Bottom	SizeWidth	Structure	Material	Upper	Upper Depth	Soil Code	Location	Comments			
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	1 SRP		13+63.00	7.80	RT	13+61.26	6.24	RT	1140.369	633725.18	911634.48	1130.48	1130.48	1,125.95	1,124.77	4.53	5.71	28.00	D	SL	CC		0.880	Clay	35TH AVE S/OF CAMELBACK	28" Concrete Encasement running N/S - Marked as Electric & Cable Television - Joint Trench with TH #2 - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may exist Below Apparent Bottom		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	2 COX		13+68.00	7.80	RT	13+61.27	6.22	RT	1140.369	633725.19	911634.50	1130.52	1130.52	1,125.99	1,124.81	4.53	5.71	28.00	D	SL	CC		0.880	Clay	35TH AVE S/OF CAMELBACK	28" Concrete Encasement running N/S - Marked as Electric & Cable Television - Joint Trench with TH #1 - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may exist Below Apparent Bottom		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	3 SWG		39+03.00	8.80	RT	39+02.52	8.73	RT	1140.369	636266.44	911627.13	1134.74	1134.74	1,131.05	1,130.84	3.69	3.9	2.50	P	PVC	AC		0.250	Clay	31ST AVE S/OF 30TH DR	2 1/2" Plastic Pipe running N/S - Marked as Gas		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	4 SIRR		39+16.00	8.50	RT	39+16.24	7.75	RT	1140.369	636280.16	911628.09	1134.35	1134.35	1,132.05	1,129.55	2.3	4.8	30.00	P	RCP	CC		0.880	Clay	31ST AVE S/OF 30TH DR	30" Concrete Pipe running N/S - Marked as Irrigation		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	5 COPW		39+31.00	8.60	RT	39+24.60	12.13	RT	1140.369	636288.51	911623.68	1133.96	1133.96	1,129.92	1,128.92	4.04	5.04	12.00	P	STL	AC		0.330	Clay	31ST AVE S/OF 30TH DR	12" Metal Pipe running SE/NW - Marked as Water		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	6 SWG		39+54.00	15.00	LT	39+52.10	14.84	LT	1140.369	636300.49	911636.56	1134.28	1134.28	1,130.57	1,130.36	3.71	3.92	2.50	P	STL	AC		0.250	Clay	31ST AVE S/OF 30TH DR	2 1/2" Metal Pipe running E/W - Marked as Gas		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	7 CLNK		39+56.00	15.00	LT	39+57.88	14.92	LT	1140.369	636300.44	911642.35	1134.26	1134.26	1,128.70	1,128.49	5.56	5.77	2.50	P	PVC	AC		0.250	Clay	31ST AVE S/OF 30TH DR	2 1/2" Plastic Conduit Pipe running E/W - Marked as Telephone		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	8 CLNK		41+78.00	14.50	LT	41+79.09	14.52	LT	1140.369	636302.18	911863.55	1134.88	1134.88	1,133.04	1,132.83	1.84	2.05	2.50	P	PVC	AC		0.500	Clay	31ST AVE & 30TH DR	2 1/2" Plastic Conduit Pipe running E/W - Marked as Telephone		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	9 CSD		42+15.00	16.10	LT	42+14.50	15.97	LT	1140.369	636300.95	911898.97	1134.98	1134.98	1,125.31	1,124.06	9.67	10.92	15.00	P	RCP	CC		0.630	Clay	31ST AVE & 30TH DR	15" Concrete Pipe running E/W - Marked as Storm Drain		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	10 SWG		45+60.00	14.00	LT	45+61.10	14.04	LT	1140.369	636304.98	912245.55	1136.32	1136.32	1,131.51	1,131.22	4.81	5.1	3.50	P	STL	AC		0.500	Clay	31ST AVE N/OF ELM ST	3 1/2" Metal Pipe running E/W - Marked as Gas		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	11 CSD		47+47.00	15.80	LT	47+47.40	15.88	LT	1140.369	636304.26	912431.86	1137.06	1137.06	1,126.43	1,125.18	10.6	11.88	15.00	P	RCP	AC		0.500	Clay	31ST AVE & PIERSON ST	15" Concrete Pipe running E/W - Marked as Storm Drain		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	12 SWG		48+23.00	14.10	LT	48+18.30	15.68	LT	1140.369	636304.90	912502.76	1137.38	1137.38	1,133.02	1,132.81	4.36	4.57	2.50	P	STL	AC		0.500	Clay	31ST AVE S/OF MARIPOSA	2 1/2" Metal Pipe running E/W - Marked as Gas		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	13 SWG		50+98.00	13.60	LT	50+97.81	13.44	LT	1140.369	636308.82	912782.25	1138.21	1138.21	1,134.70	1,134.49	3.51	3.72	2.50	P	PVC	AC		0.500	Clay	31ST AVE N/OF MARIPOSA	2 1/2" Plastic Pipe running E/W - Marked as Gas		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	14 SRP		52+30.00	14.00	LT	52+29.58	14.00	LT	1140.369	636309.06	912914.02	1139.61	1139.61	1,139.61												Clay	31ST AVE & CAMELBACK R	Did not dig - No Blue Stake - Swept area with no signal
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	15 FO		52+31.00	14.00	LT	52+33.45	14.10	LT	1140.369	636308.99	912917.89	1139.71	1139.71	1,138.28	1,137.95	1.43	1.76	4.00	P	PVC	AC		0.670	Clay	31ST AVE & CAMELBACK R	4" Plastic Conduit Pipe running E/W - Marked as Fiber Optics		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	16 COPW		52+85.00	8.60	LT	52+87.00	7.54	LT	1140.369	636339.69	912962.50	1140.95	1140.95	1,135.45	1,134.37	5.5	6.58	13.00	P	RCP	AC		0.880	Clay	31ST AVE & CAMELBACK R	13" Concrete Pipe running E/W - Marked as Water		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	17 SWG		52+87.00	12.20	LT	52+91.61	11.47	LT	1140.369	636344.30	912966.43	1140.91	1140.91	1,139.79	1,139.11	1.12	1.8	66.00	D	SL	AC		0.710	Clay	31ST AVE & CAMELBACK R	66" Concrete Encasement running N/S - Marked as Gas - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities May Exist Below Apparent Bottom		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	18 COX		53+08.00	19.80	LT	53+09.17	19.79	LT	1140.369	636361.87	912974.72	1140.62	1140.62	1,136.17	1,135.93	4.45	4.69	6.00	P	PVC	AC		0.500	Clay	31ST AVE & CAMELBACK R	(2) 2 1/2" Plastic Conduit Pipes Laid 6" wide running N/S - Marked as Cable Television - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may exist below Apparent Bottom		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	19 FO		53+09.00	19.80	LT	53+09.17	19.79	LT	1140.369	636361.87	912974.72	1140.62	1140.62	1,136.17	1,135.93	4.45	4.69	6.00	P	PVC	AC		0.500	Clay	31ST AVE & CAMELBACK R	(2) 2 1/2" Plastic Conduit Pipes Laid 6" wide running N/S - Marked as Fiber Optics - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may exist below Apparent Bottom		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	20 CSD		57+08.00	22.40	LT	57+07.45	20.94	LT	1140.369	636760.16	912975.44	1139.85	1139.85	1,136.61	1,135.11	3.24	4.74	18.00	P	RCP	AC		0.500	Clay	CAMELBACK RD E/OF 31ST	18" Concrete Pipe running N/S - Marked as Storm Drain		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	21 CSD		65+12.00	24.80	LT	65+08.84	25.09	LT	1140.369	637561.55	912978.71	1139.90	1139.9	1,137.73	1,136.48	2.17	3.42	15.00	P	RCP	AC		0.500	Clay	CAMELBACK RD & 29TH A	15" Concrete Pipe running N/S - Marked as Storm Drain		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	22 SRP		65+26.00	23.00	LT	65+26.25	3.18	LT	1140.369	637578.96	912976.78	1140.00	1140	1,136.09	1,135.88	3.91	4.12	2.50	P	PVC	AC		0.500	Clay	CAMELBACK RD & 29TH A	2 1/2" Plastic Pipe running N/S - Marked as Electric		
WS90500303	35th Ave & Camelback Rd Relief Sewer	CARDNO	23 FO		65+34.00	23.00	LT	65+35.19	23.31	LT	1140.369	637587.90	912976.90	1139.94	1139.94	1,136.65	1,136.44	3.29	3.5	2.50	P	PVC	AC		0.500	Clay	CAMELBACK RD & 29TH A	2 1/2" Plastic Conduit Pipe running N/S - Marked as Fiber Optics		

ProjectNumber	ProjectName	Contractor	ContractorHole	UtilityCompany	ReqStation	ReqOffset	ReqDir	SurStation	SurOffset	SurDir	BenchMarkElevation	XLocation	YLocation	ZLocation	SurfaceElevation	UtilityElevTop	UtilityElevBottom	Top	Bottom	SizeWidth	Structure	Material	Upper	Upper Depth	Soil Code	Location	Comments				
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	24	CSD	39+49.00	1.30	LT	39+49.56	1.41	LT	1140.369	636313.49	911637.17	1134.56	1134.56	1,123.74	1,118.24	10.8	16.32	66.00	P	RCP	AC		0.580	Clay	31ST AVE S/OF 30TH DR	66" Concrete Pipe running N/S - Marked as Storm Drain Dry Hole - Dug on Blue Stake 10.31' deep & 3.35' wide - No structure was found - There were indications of boring on both side of the road - it is believed that a boring is for Fiber Optics is very deep - Marked as Telephone			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	25	CLNK	39+58.00	3.20	RT	39+59+04	2.65	RT	1140.369	636318.02	911643.39	1134.58	1134.58								AC		0.580	Clay	31ST AVE S/OF 30TH DR	15" Concrete Pipe running E/W - Marked as Storm Drain			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	26	CSD	41+04.00	10.00	RT	41+03.97	10.03	RT	1140.369	636326.28	911788.27	1134.87	1134.87	1,126.92	1,125.67	7.95	9.2	15.00	P	RCP	AC		0.580	Clay	31ST AVE & 30TH DR	(2) 1 1/2" Plastic Conduit Pipes running E/W - Marked as Telephone - CTL painted No Conflict but AT&T was painted at this location in conflict with the project - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may Exist Below Apparent Bottom			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	27	CLNK	41+77.00	10.00	RT	41+74.92	10.03	RT	1140.369	636326.71	911859.21	1135.30	1135.3	1,130.24	1,130.09	5.06	5.21	4.00	P	PVC	AC		0.500	Clay	31ST AVE & 30TH DR	3 1/2" Metal Pipe running E/W - Marked as Gas			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	28	SWG	45+64.00	10.00	RT	45+63.80	9.95	RT	1140.369	636328.98	912248.09	1136.74	1136.74	1,131.33	1,131.04	5.41	5.7	3.50	P	STL	AC		0.500	Clay	31ST AVE S/OF PIERSON ST	15" Concrete Pipe running E/W - Marked as Storm Drain			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	29	CSD	46+37.00	10.00	RT	46+36.94	9.86	RT	1140.369	636329.34	912321.23	1137.03	1137.03	1,127.76	1,126.51	9.27	10.52	15.00	P	RCP	AC		0.500	Clay	31ST AVE & PIERSON ST	2 1/2" Metal Pipe running E/W - Marked as Gas			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	30	SWG	48+18.00	10.00	RT	48+23.25	9.93	RT	1140.369	636330.53	912507.54	1137.89	1137.89	1,132.86	1,132.65	5.03	5.24	2.50	P	STL	AC		0.500	Clay	31ST AVE S/OF MARIPOSA	15" Concrete Pipe running E/W - Marked as Storm Drain			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	31	CSD	49+04.00	10.00	RT	49+04.12	10.03	RT	1140.369	636331.12	912588.41	1138.05	1138.05	1,128.85	1,127.60	9.2	10.45	15.00	P	RCP	AC		0.500	Clay	31ST AVE & MARIPOSA ST	2" Metal Pipe running E/W - Marked as Gas			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	32	SWG	50+89.00	10.00	RT	50+89.54	10.45	RT	1140.369	636332.67	912773.82	1138.81	1138.81	1,134.42	1,134.25	4.39	4.56	2.00	P	STL	AC		0.330	Clay	31ST AVE N/OF MARIPOSA	Dry Hole - Dug multiple holes and the whole area is filled with slurry concrete - Top of slurry is .92' - Dug holes 7.71' wide & unable to find edges of slurry - Marked as Fiber Optics			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	33	FO	52+34.00	10.00	RT	52+33.62	10.03	RT	1140.369	636333.11	912917.90	1140.00	1140									AC		0.330	Clay	31ST AVE & CAMELBACK R	Dry Hole - Ground was extremely hard & was only able to get to 4.21' deep & 1.10' wide - Marked as Storm Drain		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	34	CSD	52+53.00	13.10	RT	52+52.60	13.83	RT	1140.369	636337.03	912936.86	1140.54	1140.54										AC		0.500	Clay	31ST AVE & CAMELBACK R	2 1/2" Metal Pipe running N/S - Marked as Gas	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	35	SWG	52+48.00	21.10	RT	52+99.34	16.22'	RT	1140.369	636352.00	912938.74	1140.58	1140.58	1,136.35	1,136.14	4.23	4.44	2.50	P	STL	AC		0.580	Clay	31ST AVE & CAMELBACK R	Dry Hole - Dug hole 15.12' deep & 1 1/2' wide - Unable to find utility - Marked as Storm Drain			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	36	CSD	52+97.00	17.90	RT	52+97.34	18.65	RT	1140.369	636349.99	912936.30	1140.50	1140.5										AC		0.500	Clay	31ST AVE & CAMELBACK R	13 1/2" Cement Pipe running N/W - Marked as Water	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	37	COPW	53+04.00	13.40	RT	53+03.53	13.32	RT	1140.369	636356.18	912941.63	1140.66	1140.66	1,135.62	1,134.49	5.04	6.17	13.50	P	ACP	AC		0.580	Clay	31ST AVE & CAMELBACK R	Dry Hole - Dug hole on pin 7.33' deep & 1 1/2' wide - Did not find utility - Found Manhole and hooked onto everything with no signal - Joint trench with TH #47 - Marked as Telephone			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	38	CLNK	53+09.00	9.20	RT	53+15.09	9.33	RT	1140.369	636367.75	912945.61	1140.74	1140.74										AC		0.750	Clay	31ST AVE & CAMELBACK R	15" Concrete Pipe running N/S - Marked as Storm Drain	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	39	CSD	57+08.00	4.00	RT	57+08.16	4.00	RT	1140.369	636760.83	912950.55	1140.50	1140.5	1,134.39	1,133.14	6.11	7.36	15.00	P	RCP	AC		0.500	Clay	CAMELBACK RD E/OF 31ST	2 1/2" Metal Pipe running E/W - Marked as Gas			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	40	SWG	61+62.00	12.50	LT	61+61.86	13.19	LT	1140.369	637214.54	912967.28	1140.88	1140.88	1,138.72	1,138.51	2.16	2.37	2.50	P	STL	CC		0.500	Clay	CAMELBACK RD W/OF 29T	15" Concrete Pipe running N/S - Marked as Storm Drain			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	41	CSD	65+09.00	4.00	RT	65+08.11	4.01	RT	1140.369	637560.78	912949.74	1140.63	1140.63	1,131.95	1,130.70	8.68	9.93	15.00	P	RCP	AC		0.500	Clay	29TH AVE & CAMELBACK F	2 1/2" Plastic Conduit Pipe running N/S - Marked as Electric			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	42	SRP	65+26.00	4.00	RT	65+27.22	4.08	RT	1140.369	637579.89	912949.65	1140.60	1140.6	1,132.57	1,132.36	8.03	8.24	2.50	P	PVC	AC		0.710	Clay	29TH AVE & CAMELBACK F	2 1/2" Plastic Conduit Pipe running N/S - Marked as Fiber Optics			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	43	FO	65+35.00	4.00	RT	65+36.61	4.05	RT	1140.369	637589.27	912949.67	1140.55	1140.55	1,134.15	1,133.94	6.4	6.61	2.50	P	PVC	AC		0.710	Clay	29TH AVE & CAMELBACK F	2 1/2" Metal Pipe running E/W - Marked as Gas			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	44	SWG	65+52.00	12.50	LT	65+52.62	12.81	LT	1140.369	637605.30	912966.52	1140.39	1140.39	1,138.13	1,137.92	2.26	2.47	2.50	P	STL	AC		0.500	Clay	29TH AVE & CAMELBACK F	2 1/2" Plastic Conduit Pipe running NE/SW - Marked as Telephone - Joint Trench with TH#46			
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	45	CLNK	33+92.00	12.80	RT	33+97.54	6.44	RT	1140.369	635761.46	911630.38	1134.24	1134.24	1,132.43	1,132.22	1.81	2.02	2.50	P	PVC	OR				Clay	ALLEY W/OF 31ST AVE & S	2 1/2" Plastic Conduit Pipe Running SE/NW - Marked as Cable Television - Joint Trench		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	46	COX	33+92.00	12.80	RT	33+97.54	6.44	RT	1140.369	635761.46	911630.38	1134.24	1134.24	1,132.43	1,132.22	1.81	2.02	2.50	P	PVC	OR				Clay	ALLEY W/OF 31ST AVE & S	with TH #45		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	47	COX	53+09.00	9.20	RT	53+09.86	9.30	RT	1140.369	636362.52	912945.64	1140.79	1140.79										AC		0.750	Clay	31ST AVE & CAMELBACK R	Dry Hole - See TH #38 - Joint Trench	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	48	COPS	19+18.00	5.50	RT	19+20.35	8.71	RT	1140.369	634284.26	911630.93	1132.66	1132.66	1,124.85	1,124.35	7.81	8.31	6.00	P	VCP	OR				Clay	ALLEY E/OF 35TH AVE & S/	6" Clay Pipe running N/S - Marked as Sewer		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	49	SRP	19+46.00	5.50	RT	19+41.80	6.14	RT	1140.369	634305.72	911633.46	1132.75	1132.75													Clay	ALLEY E/OF 35TH AVE & S/	Dry Hole - Dug on Blue Stake 7.02' deep & 4' wide - Did not find utility - Swept area with no signal - Marked as Electric	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	50	CLNK	19+50.00	5.50	RT	18+07.06	7.99	RT	1140.369	634170.98	911631.87	1132.54	1132.54	1,130.82	1,130.61	1.72	1.93	2.50	P	PVC	OR				Clay	ALLEY E/OF 35TH AVE & S/	2 1/2" Plastic Conduit Pipe running N/S - Marked as Telephone		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	51	COPS	23+32.00	5.50	RT	23+33.23	6.23	RT	1140.369	634697.15	911632.62	1133.06	1133.06													Clay	ALLEY W/OF 33RD AVE & S	Dry Hole - Dug 9.71 deep & 4' wide - Did not locate utility - Marked as Sewer	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	52	SRP	26+16.00	5.50	RT	26+16.31	5.35	RT	1140.369	634980.24	911632.96	1133.25	1133.25	1,128.87	1,128.63	4.38	4.62	3.00	C	CU	OR				Clay	ALLEY & 33RD AVE & S/OF	(3) 1" Direct Cable running N/S - Marked as Electric		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	53	SRP	28+19.00	5.50	RT	28+21.00	5.64	RT	1140.369	635184.92	911632.28	1133.85	1133.85	1,132.49	1,131.26	1.36	2.59	25.00	D	SL	OR				Clay	ALLEY W/OF 33RD AVE & S	25" Concrete Encasement running N/S - Marked as Electric - Bottom of Utility is Apparent Bottom; Additional Material and/or Utilities may Exist Below		
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	54	CSD	50+86.00	10.00	RT	50+85.91	10.27	RT	1140.369	636332.47	912770.19	1138.82	1138.82													Clay	31ST AVE N/OF MARIPOSA	Dry Hole - Dug on Blue Stake 6' deep & 4' wide - Did not find utility - Marked as Storm Drain	
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	55	CSD	56+44.00	4.00	RT	56+44.21	3.81	RT	1140.369	636696.88	912950.80	1140.38	1140.38														Clay	CAMELBACK RD E/OF 31ST	Dry Hole - Dug on survey mark 8.39' deep & 3' wide - did not find utility
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	38.1	CLNK	53+09.00	9.20	RT	53+09.86	9.30	RT	1140.369	636362.52	912945.64	1140.79	1140.79														Clay	31ST AVE & CAMELBACK R	Dry Hole - Dug 2nd hole on Blue Stake 9.98' deep & 2.40' wide - Did not find utility - Joint Trench with TH #47.1
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	47.1	COX	53+09.00	9.20	RT	53+09.86	9.30	RT	1140.369	636362.52	912945.64	1140.79	1140.79														Clay	31ST AVE & CAMELBACK R	Dry Hole - See TH #38.1 - Joint Trench
WS90500303-01	35th Ave and Camelback Rd Relief Sewer	CARDNO	48.1	UNKN	19+18.00	5.50	RT	19+17.64	7.37	RT	1140.369	634281.56	911632.28	1132.67	1132.67	1,130.59	1,130.51	2.08	2.16	1.00	P	PVC	OR				Clay	ALLEY E/OF 35TH AVE & S/	1" Plastic Pipe running N/S - Found while digging TH #48 - Unknown utility type		